

CHILIME JALAVIDHYUT COMPANY LIMITED



Chumchet Syar Khola Hydroelectric Project

Location: DoED OFFICE Date: 2020



1.0 Chumchet Syar Khola Hydroelectric Project

Project Name	: Chumchet Syar Khola Hydroelectric Project
License Number	: वि. वि. ०७४/७५ वि. उ. स. ९९३
License issued date	: issued on 2074-12-25 as per decision of GoN
Location of Project	: Gandaki Province, Gorkha District
Name of Promoter	: Chilime Jalavidhyut Company Limited
Name of Consulting Firm	: Chilime Engineering and Services Co. Ltd

2.0 PROJECT BACKGROUND



- Chilime Jalavidhyut Company Limited (CJCL) Prepared a Desk Study Report and applied for Survey License of Chumchet Syar Khola Hydroelectric Project on 2074-12-09 B.S.
- Survey license was awarded on 2074-12-25 as per decision of GoN, Ministry of Energy (License Number वि. वि. वि. ०७४/७५ वि. उ. स. ९९३)
- Project lies in Chum Nubri Rural Municipality of Gorkha district of Western Nepal.

Boundary point	Easting	Northing
1	84° 54' 30" E	28° 28' 30" N
2	87° 57' 32" E	28° 28' 30" N
3	87° 57' 32" E	28° 26' 25" N
4	84° 54' 30" E	28° 26' 25" N

2.1 PROJECT LOCATION





2.2 ACCESSIBILITY



Route (Motorable Road)	Black top Road Length	Earthen/ Gravelled Road Length	Total Motorable Road
Kathmandu – Dhading – Salyantar – Arughat – Machha Khola	90 km	60 km	150 km
Kathmandu – Benighat - Arughat – Arkhet – Machha Khola	76 km	82 km	158 km
Kathmandu – Mugling – 12 Kilo – Arughat – Machha Khola	131 km	75 km	206 km



2.2 ACCESSIBILITY (Cont..)





Underconstruction

Access road near Lapubesi

Track opening near Tatopani

2.2 ACCESSIBILITY (Cont....)





Access to CSKHEP

Trek Route to Chumling

(on the way of Project)

3.0 MAP OF PROJECT AREA



Topographical map of CSKHEP as per Desk Study / ToR.

4.0 PROJECT LAYOUT



The topographical map with general arrangement plan of Option-1, Option-2 and Option-3

5.0 PROJECT SALIENT FEATURES



Project Location 1

Development Region Province District

General 2

Name of River

Type of Scheme Gross Head Net Head

Average annual energy

3 Hydrology

Catchment Area Mean Annual Discharge :24.49 m3/s **Design Discharge** Design Flood Discharge (100 Yr. :1582 m3/s flood)

Power and Energy 4

Average annual Energy

: Western : Province No 4 (Gandaki)

: Gorkha

- : Syar Khola/ Tributary of Budhi Gandaki River : Run-of-River
- :440 m
- : 420 m
- : 348.05 GWh
- :531 km2
- : 17.14 m3/s
 - - : 348.05 GWh

6.0 PROJECT SALIENT FEATURES (Contd..)







7.0 POWER EVACUATION ARRANGEMENTS

Nearest Sub Station	: Proposed New Budi Gandaki Prok HEP Sub Station or Purposed Budhi Gandaki Sub- Station.
Transmission Line Length	: 110 km
Capacity of Transmission Line	: 220 kv double circuit

7.0 POWER EVACUATION ARRANGEMENTS





8.0 ENVIRONMENTAL STUDIES



BACKGROUND

- According to Environment Protection Rules (EPR) 2057 Schedule 2- Rule 3, EIA needs to be conducted for Project
- Project lies in Manaslu Conservation Area. So, Approval of MCAP to conduct EIA is required, prior to Preparing Scoping and TOR document

STATUS

- Agreement with Chilime Engineering and Services Co. Ltd to conduct EIA on March 11, 2019
- Application submitted to MCAP to provide approval to conduct EIA on January 22, 2019
- Conducted meetings with official of MCAP on May 11, 2019
- Literature review and collection of Preliminary data on existing physical, Biological and Socio- Economic data of Project area

9.0 MAJOR STUDIES COMPLETED



- Establishments of Control Points, DGPS survey, Detailed Topographical survey and Mapping of Headworks and Powerhouse.
- Establishments of Automatic gauging station, Discharge Measurement, Flood analysis
- Surface Geological Survey and Mapping, Preparation of Geological Map of Project area, Field data collection for discontinuity survey and Rock Mass Classification (Ongoing).



10.0 STUDIES CARRIED OUT IN FIELD

Time Frame	Activities
7 th April 2019 to 14 th April , 2019	Reconnaissance site visit.
1 st May, 2019 to 15 th May, 2019	Establishment of Control Points and DGPS Survey, Installation of Automatic Gauge Station at the project site.
16 th May to 11 th June, 2019	Topographical Survey (ongoing), Surface Geological Mapping of Project area (ongoing)

TOPOGRAPHICAL SURVEY AND MAPPING



- Total 13 Number of Control Points were established at Headworks, adit and Powerhouse Location
- Control Points were monumented by making concrete pillars or by stone carving
- Control Survey using DGPS was conducted to find Coordinates of established control points
- Detailed Topographic survey was conducted at Headworks and Powerhouse location including Adit Tunnel inlet portal.
- Data from survey was plotted to produce a Topographical Map with contour interval of 1 m.



Distribution of Control Points at different location of Project area







Geomatics Engineer with local People after Locating Geodetic Point No 095-3240 of Survey department at Nyak Village

Monumentation of Control Point near Powerhouse location







Establishment of Camp for carrying out Detailed Topographic Survey at Powerhouse



DGPS observation at Nyak with reference to National Geodetic Control Points

11.0 HYDROLOGICAL STUDY



A. STAFF GAUGE INSTALLATION

> Automatic Staff gauge is installed at Syar khola within the project area

B. HYDROLOGICAL ANALYSIS

Computation of Mean Monthly flow, flow duration curves, resulting in the estimation of design discharge and design flood, using different methods of hydrological analysis.



Catchment of Syar Khola along with precipitation stations used for Hydrological Analysis



Catchment of Syar Khola at Headworks Site = 574 km2





FDC of Chumchet Syar Khola HEP

Flow Duration Curve at Headworks site of Syar Khola

FD	C
р	Q
5%	66.16
10%	57.30
15%	50.38
20%	44.38
25%	36.13
30%	27.82
35%	21.59
40%	17.44
45%	14.10
50%	11.65
55%	9.69
60%	8.24
65%	7.09
70%	6.24
75%	5.62
80%	5.08
85%	4.61
90%	4.22
95%	3.82

Month	Flow (cumces)
Jan	4.89
Feb	4.18
Mar	4.86
Apr	7.81
May	14.26
Jun	31.03
Jul	56.65
Aug	60.22
Sep	43.67
Oct	20.92
Nov	10.75
Dec	6.70
Average	22.16

Flow Duration Curve and Adopted monthly flow hydrograph







Automatic Gauge Station Setup near Lokpa





Stage Hydrograph from Automatic Gauge Station (Daily Data)



Stage Hydrograph from Automatic Gauge Station (Average Monthly Data)

12.0 STUDY OF ALTERNATIVES

1. Alternative 1



PROJECT LAYOUT OF OPTION-I



2. Alternative 2



PROJECT LAYOUT OF OPTION-II 84*55'30*E 84*56'0*E 84*56'30*E 84



3. Alternative 3





PROJECT LAYOUT OF OPTION-III

Comparative Study of Options

S. No	Description	Desk Study	Option-1	Option-2	Option-3
1	Headwork Location		Located at a distance of 200 m d/s from the Suspended Bridge at Gumlun.	Located at a distance of 500 m d/s from the Suspended Bridge at Gumlun.	Located at a distance of 500 m d/s from the Suspended Bridge at Gumlun.
2	Catchment area at intake	531 km ²	565 km ²	565 km ²	565 km ²
3	Cultivation land	0.1 km ²			
4	Gross head (m)	440 m	388 m	377 m	392 m
5	Scheme	RoR	RoR	RoR	RoR
6	Design discharge (as per preliminary calculation) (m ³ /s)	17.14 m ³ /s at Q40	17.24 m3/s at Q40	17.24 m ³ /s at Q40	17.24 m ³ /s at Q40
7	100 years flood	1582 m ³ /s	486 m ³ /s at headworks 529 m ³ /s at powerhouse	486 m ³ /s at headworks 529 m ³ /s at powerhouse	486 m ³ /s at headworks 529 m ³ /s at powerhouse

S. No.	Description	Desk Study	Option-1	Option-2	Option-3
8	Diversion Structure	40 m high concrete gravity dam from the river foundation	Concrete Weir of 17 m wide and height of 7 m with pond level 2036 masl.	Concrete Weir of 17 m wide and height of 8 m with pond level 2025 masl.	Concrete Weir of 17 m wide and height of 8 m with pond level 2025 masl.
9	Headworks elevation	2040 masl	2036 masl	2025 masl	2025 masl
10	Headrace Tunnel length	4.5 km	5.14 km	4.79 km	4.60 km
11	Intake	Conventional type with Vertical lift gate	Conventional type with Vertical lift gate 5 m x 3 m, 2 no.s	Conventional type with Vertical lift gate 5 m x 3 m, 2 no.s	Conventional type with Vertical lift gate 5 m x 3 m, 2 no.s
12	Undersluice	Two radial gates of size 6 m x 6 m	Two radial gates of size 4 m x 4 m	Two radial gates of size 4 m x 4 m	Two radial gates of size 4 m x 4 m
12	Headrace Tunnel Diameter	3.2 m	4.2 m Excavation diameter	4.2 m Excavation diameter	4.2 m Excavation diameter
13	Adit number and Length		3 nos. (287+213+ 395) m	3 nos. (287+213+ 395) m	3 nos. , (287+130+ 290) m
14	Pressure shaft	length: 700 m Diameter: 1.9 m	Steel pressure shaft length: 846 m Diameter: 2.2 m	Steel pressure shaft length: 846 m Diameter: 2.2 m	Steel pressure shaft length: 570 m Diameter: 2.2 m
15	Surge Shaft	Height: 60 m Diameter: 15 m Type: Restricted orifice, orifice diameter: 2.5 m	Height: 33 m Diameter: 10 m Type: Restricted orifice Orifice diameter: 2.0 m	Height: 33 m Diameter: 10 m Type: Restricted orifice Orifice diameter: 2.0 m	Height: 33 m Diameter: 10 m Type: Restricted orifice Orifice diameter: 2.0 m
16	Powerhouse type	Underground	Surface	Surface	Underground
17	Turbine	Pelton	Pelton	Pelton	Pelton
18	Tailrace length	50 m	About 82 m	About 82 m	About 680 m tailrace tunnel
19	Turbine Center line		1648 masl	1648 masl	1633 masl

S. No.	Description	Desk Study	Option-1	Option-2	Option-3
20	Net Head	420 m	378.30 m	367.30 m	382.30 m
21	Efficiency		Turbine efficiency: 90 % Generator efficiency: 97 %	Turbine efficiency: 90 % Generator efficiency: 97 %	Turbine efficiency: 90 % Generator efficiency: 97 %
22	Installed Capacity (Preliminary calculation)	60 MW	56 MW at Q40 48 MW at Q43	54 MW at Q40 46.5 MW at Q43	56.5 MW at Q40 48.5 MW at Q43
22	Power and Energy Calculation (Preliminary Calculation)	Average annual energy: 348.05 GWh	Q40 percentile 82.45 GWh dry (27.77%) and 214.48 GWh Wet Q43 percentile 82.29 GWh dry (30.54%) and 187.16 GWh Wet	Q40 percentile 80.10 GWh dry (27.78%) and 208.26 GWh Wet Q43 percentile 79.94 GWh dry (30.55%) and 181.73 GWh Wet	Q40 percentile 83.31 GWh dry (27.76%) and 216.75 GWh Wet Q43 percentile 83.15 GWh dry (30.54%) and 189.13 GWh Wet

13.0 SURFACE GEOLOGICAL MAPPING



1. GEOLOGICAL MAPPING

- Project area lies within the Himal Group (hx) of Pre-Cambrian rock sequences of Higher Himalayan crystalline of central Nepal.
- Geological route traverse in project area was done to find rock type and its orientation.
- Discontinuity survey was conducted to find bedding/ foliation plane, lithological contact and faults
- Major Rock units found at site were which consists of high-grade metamorphic rocks comprising gneiss, quartzite, marble, Migmatite and granitic gneiss



14.0 GEOTECHNICAL INVESTIGATION

- > Due to difficulty of road access drilling work was not started
- Planning and Preparation is going on to carry out drilling work after monsoon



Geological and Geotechnical Investigations at proposed powerhouse area (left bank)



Dam Site And Headrace Tunnel alignment



Proposed Weir area

Middle Portion of Headrace Tunnel



Powerhouse Site and Surge Shaft Up hill slope

Powerhouse Site and Surge Shaft Up hill slope

Proposed surface powerhouse area with adequate switchyard area

15.0 CONSTRUCTION MATERIAL STUDY

- Preliminary location of quarry site
- For sand nearest available location is at Philim (7 km d/s of Proposed Powerhouse)
- For rock quarry nearest location is at Nyak Phedi (both bank of the Syar khola)
- Further Budhi Gandaki River bank at Yaru Bagar and Jagat (12 km d/s of Powerhouse) has been located for sand
- Planning for field work for construction material study
- ➢ Field work is planned for April, 2020

FAM

SHOT ON REDMI NOTE 7 MI DUAL CAMERA

River deposit at Bank near adit portal area

16.0 OTHER STUDIES

- 1. Seismological Study : Seismic Study is being carried out using available literature and regional maps. Final outcome/result is not yet achieved.
- 2. Rate analysis : Ongoing
- 3. Hydraulic Design : Ongoing

17.0 FUTURE PROGRAMME IN FEASIBILITY STUDY

- Access Road, River Cross Section Survey and strip survey for Tunnel Alignment
- Discontinuity survey and Rock mass classification, Construction Material
- Complete Seismological Study
- Survey and Laboratory analysis of soil and rock.
- ➢ ERT and core drilling.
- ➢ Finalize hydraulic and structural design of components.
- ➢ Finalize rate analysis, prepare cost estimate, financial and sensitivity analysis.
- Prepare final EIA report.

18.0 WORK SCHEDULE FOR NEXT YEAR

Activity ID Activity Name Chunchet Syar Khola HEP Altivity ID Issuance of Survey License Alti90 Finish Preliminary Works Altivity Name Altivity Natternal Altivity Name Altiternal Altivity Name A	Original Duration Start : 0d 06-Apr-18 A 0d 0d 06-Apr-18 A ree 30d 06-Apr-18 A rvey 40d 10-Jun-18 A 120d 09-Sep-18 A ey 382d 25-Feb-19 A 40d 01-Sep-20*	Finish 30-Mar-21 07-May-18 A 20-Jul-18 A 08-Jan-19 A 08-May-20 12-Oct-20	M	A M	2011 J J J	of Su	s	O N	i D	J 1	F M	A 19 A	M J	2019 Jul	A	s	O N	D	I L	FN	A	м	2020 J Ju		S	O N	D	JF	F M	A 30	M -Ma	2021 J Ju r-21,	Chr	s o imel	tet S	i D yar k
 Chumchot Syar Khola HEP A1000 Issuance of Survey License A1190 Finish Preliminary Works A1005 Data Collection & Literatu Review A1010 Site Visit & Preliminary St A1010 Data Collection & Literatu Review A1010 Site Visit & Preliminary St A1010 Site Visit & Preliminary St A1020 Data Collection Structure A1020 Detailed Topographic Surve A1030 Final Survey Report Hydrological Investigation A1040 Hydrological Investigation A1050 Installation of Gauge Static 	Od 06-Apr-18 A 0d 0d re 30d 06-Apr-18 A rvey 40d 10-Jun-18 A 120d 09-Sep-18 A ey 382d 25-Feb-19 A 40d 01-Sep-20*	30-Mar-21 07-May-18 A 20-Jul-18 A 08-Jan-19 A 08-May-20 12-Oct-20		Issi	uance	of St	rvey	Lice	ense	J 1	-Jan	A 19 A	M J		Α	s	DN	D	J	FN		м	1 Ju		s	D N	D	JF	F M	• 30	-Ma	J Ju r-21,	Ch	s c imel	tet S	yar B
 A1000 Issuance of Survey License A1190 Finish Preliminary Works A1005 Data Collection & Literatu Review A1010 Site Visit & Preliminary St A1010 Data Collection & Literatu Review A1010 Site Visit & Preliminary St A1010 Disteration Survey A1020 Detailed Topographic Survey A1030 Final Survey Report Hydrological Investigation A1040 Hydrological Investigation A1050 Installation of Gauge Static 	e 0d 06-Apr-18 A 0d 06-Apr-18 A re 30d 06-Apr-18 A rvey 40d 10-Jun-18 A 120d 09-Sep-18 A ey 382d 25-Feb-19 A 40d 01-Sep-20*	30-Mar-21 07-May-18 A 20-Jul-18 A 08-Jan-19 A 08-May-20 12-Oct-20		• Issu	uance	of St	rvey	Lice	ense	▼ 08	-Jan	19 A	Pro																r	• Ft	nish					
 A1000 Insulance of Survey License A1190 Finish Preliminary Works A1005 Data Collection & Literatu Review A1010 Site Visit & Preliminary St A1010 Data Collection & Literatu Review A1010 Site Visit & Preliminary St A1010 Site Visit & Preliminary St A1020 Data Collection Survey A1020 Data Collection Survey A1030 Final Survey Report Hydrological Investigation A1040 Hydrological Investigation A1050 Installation of Gauge Static 	re 30d 06-Apr-18 A re 30d 06-Apr-18 A rvey 40d 10-Jun-18 A 120d 09-Sep-18 A ey 382d 25-Feb-19 A 40d 01-Sep-20*	30-Mar-21 07-May-18 A 20-Jul-18 A 08-Jan-19 A 08-May-20 12-Oct-20			•					v 08	-Jan	19 A	P.																٢	• Fi	nish					
 A1190 Finish Preliminary Works A1005 Data Collection & Literatu Review A1010 Site Visit & Preliminary St A1010 Site Visit & Preliminary St A1010 Site Visit & Preliminary St A1010 Planning & Process for Engineering Services Topographic Survey A1020 Detailed Topographic Survey A1030 Final Survey Report Hydrological Investigation A1040 Hydrological Investigation A1050 Installation of Gauge Static 	re 30d 06-Apr-18 A rvey 40d 10-Jun-18 A 120d 09-Sep-18 A 29 382d 25-Feb-19 A 40d 01-Sep-20*	07-May-18 A 20-Jul-18 A 08-Jan-19 A 08-May-20 12-Oct-20								v 0 8	Jan	19 A	P.				1	11						1 1		1	11	1		Ti					:	
 Preliminary Works A1005 Data Collection & Literatu Review A1010 Site Visit & Preliminary St A1010 Site Visit & Preliminary St A1010 Site Visit & Preliminary St A1010 Planning & Process for Engineering Services Topographic Survey A1020 Detailed Topographic Survey A1030 Final Survey Report Hydrological Investigation A1040 Hydrological Investigation A1050 Installation of Gauge Static 	re 30d 06-Apr-18 A rvey 40d 10-Jun-18 A 120d 09-Sep-18 A 25-Feb-19 A 40d 01-Sep-20*	07-May-18 A 20-Jul-18 A 08-Jan-19 A 08-May-20 12-Oct-20								08	Jan	19 A			<			: :									: :									
 A1005 Data Collection & Literatu Review A1010 Site Visit & Preliminary St A1010 Site Visit & Preliminary St A1010 Planning & Process for Engineering Services Topographic Survey A1020 Detailed Topographic Survey A1030 Final Survey Report Hydrological Investigation A1040 Hydrological Investigation A1050 Installation of Gauge Static 	re 30d 06-Apr-18 A rvey 40d 10-Jun-18 A 120d 09-Sep-18 A 29 382d 25-Feb-19 A 40d 01-Sep-20*	07-May-18 A 20-Jul-18 A 08-Jan-19 A 08-May-20 12-Oct-20			•	Ì								etimi	nar	wo	rks																			
 A1010 Site Visit & Preliminary State A1180 Planning & Process for Engineering Services Topographic Survey A1020 Detailed Topographic Survey A1030 Final Survey Report Hydrological Investigation A1040 Hydrological Investigation A1050 Installation of Gauge Static 	rvey 40d 10-Jun-18 A 120d 09-Sep-18 A 25-Feb-19 A 40d 01-Sep-20*	20-Jul-18 A 08-Jan-19 A 08-May-20 12-Oct-20				щ			11																											
 A1180 Planning & Process for Engineering Services Topographic Survey A1020 Detailed Topographic Survey A1030 Final Survey Report Hydrological Investigation A1040 Hydrological Investigation A1050 Installation of Gauge Static 	120d 09-Sep-18 A 25-Feb-19 A 40d 01-Sep-20*	08-Jan-19 A 08-May-20 12-Oct-20			11	- 1 ka		-		\square	+	\vdash	-	+			1	11									11			11						11
Topographic Survey A1020 Detailed Topographic Survey A1030 Final Survey Report Hydrological Investigation A1040 Hydrological Investigation A1050 Installation of Gauge Static	ey 382d 25-Feb-19 A 40d 01-Sep-20*	08-May-20 12-Oct-20			1 1					4	1																									
 A1020 Detailed Topographic Survey A1030 Final Survey Report Hydrological Investigation A1040 Hydrological Investigation A1050 Installation of Gauge Static 	ey 382d 25-Feb-19 A 40d 01-Sep-20*	08-May-20 12-Oct-20			11						-	-	+	+		-	+	H	+	+	+	-	+	+	-	12-	Oct	20, 1	Γopo	grap	hic S	Surve	y I			
 A1030 Final Survey Report Hydrological Investigation A1040 Hydrological Investigation A1050 Installation of Gauge Static 	40d 01-Sep-20*	12-Oct-20			11					4	t					-	-		÷	+	÷															
Hydrological Investigation A1040 Hydrological Investigation A1050 Installation of Gauge Static					11																			•	h											
 A1040 Hydrological Investigation A1050 Installation of Gauge Station 					ŤŤ	7	٢Ť	· † · ·	11	r t	-			- (···· ;··		••• •	1		· · · · ·									17-N	lar 2	Ц, н	ydro	logi	al I	nvest
A1050 Installation of Gauge Static	150d 11-Mar-19 A	17-May-20									₩ _		-	-		-	+		÷	+	-															
	n 74d 18-Aug-19 A	25-Mar-20			11	1		1							<u>b</u>	÷	÷	⊨	÷	+							11			11						11
A1060 Data Collection	537d 18-Aug-19 A	07-Mar-21														+	÷	H	÷	+	+		÷		+	÷	-	-	╡							
🖬 Geological Study					11																	-	+	+ +	-	+		-	+	2-1	far-1	2Ė, C	icol	gica	d Śt	ady
 A1070 Surface Geological Mappin 	g 66d 20-May-20*	27-Jul-20			†††	1	t-t		$^{++}$			t t	÷	1	ŀ			t d	t		1	-							1		÷	÷	1			+
A1080 Resistivity Tomography Me	thod 60d 20-May-20*	21-Jul-20																				-														
A1090 Drilling Geology	210d 11-Aug-20*	12-Mar-21			11																			÷c	-	÷	-		-							11
A1200 Construction Material Surv	ey 84d 26-Aug-20*	20-Nov-20																						-		÷	41									
ng Detailed Feasibility Design & Re	port				11			1												+	1	-	1	: :		+	: :	-	+	0-1	fan 2	21, E)etai	led I	easi	ibility
A1100 Preliminary Layout	79d 05-Feb-20 A	20-May-20		1	11	1	ΠŤ	1	11	T	1	1	1	1	11	1	1	11								1				1		Ť			1	11
 A1110 Layout & hydraulic Desig 	n 61d 25-Jun-20*	26-Aug-20			11																	4	-													
A1120 Structural Design	72d 08-Sep-20*	20-Nov-20			11																				÷	-	•									11
 A1130 Electromechanical and Hydromechanical Design 	170d 27-Jul-20*	15-Jan-21																					-					•	1							
 A1135 Power Evacuation Study 	102d 25-Sep-20*	07-Jan-21			11																				÷			_								
 A1140 Drawings & Quantity Estir 	nate 72d 24-Nov-20*	05-Feb-21			11	1		1						1			1		1							1	: :	-	-			1				
A1150 Financial Analysis	24d 05-Feb-21*	02-Mar-21																										7								
All75 Final Report & Recomment	datic 22d 16-Feb-21*	10-Mar-21																											2	1						
📲 EIA Study					11																	-	+			+	1	-	H	29	Ma	r-21,	ELA	Stu	dy	
A1160 EIA Scoping & ToR	180d 20-May-20*	20-Nov-20																				-¢	+			-										
All70 Final EIA Report	127d 20-Nov-20*	29-Mar-21		1	TT	1	M	1	T	Π	1	m	1	1	1	1	1	11								-				(., j	1	T			1	T
Final Submission of FSR					11																									7 30	Ma	r-21,	Fin	al Sı	ıbini	ssion
A1210 Submission of Final Final Feasibility Study Report	20d 10-Mar-21*	30-Mar-21																											4	-						

Remaining Level of Effort Actual Level of Effort Actual Work Critical Remaining .. Remaining Work
Milestone

19.0 PROBLEM ENCOUNTERED AND CAUSES OF DELAY

1. Accessibility

No motorable access is available up to Project site (Headworks and Powerhouse) site. It needs to be accessed by 3 days of walking along Manaslu Trekking Route.

2. Project at Conservation Area

Approval of MCAP is required to conduct EIA. Proponent has already submitted the application for approval but has not been obtained yet.

3. Topography

- Very steep and difficult Topography at Headworks, Surge Shaft and Powerhouse Area. So, the field work on Topographic survey, Geological survey, ERT and hydrology took more time than expected
- Study team needed additional time to explore other possible options for development of project and carry the study forward which caused delay in overall progress of work

20.0 RELEVANT COMMENTS

- > The discharge 17.14 m³/s proposed in desk study is not actually available. The detailed hydrological analysis shows discharge available at Q40 = 17.24 m³/s.
- Topographic Survey at Headworks and Surge shaft could not be carried out because of inaccessible terrain.
- Consultant is working at analyzing different alternatives and selecting a best one that utilizes the flow of Syar Khola in most efficient way.
- ➤ The consultant is fully committed and shall use its best possible effort to complete the remaining works of feasibility study within the time period of Next one year.

THANK YOU